



*City of Kearney  
Capital Improvement Update  
October 1, 2020*

---

**AVENUE A FROM 25TH TO 27TH STREETS**

**FUNDING: City**

**ESTIMATED COST: \$485,000**

**COMPLETION DATE: Summer 2020**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Storm sewer paving on Avenue A from 25th to 27th Streets.

**STATUS OF PROJECT:** Project is complete.

---

**SPRUCE HOLLOW: 18th Avenue from 56th to 57th Streets & 57th St from 17th Avenue to 18th Avenue**

**FUNDING: Developer**

**ESTIMATED CITY COST: \$550,000**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Water, sewer and paving infrastructure for the Spruce Hollow commercial addition at the Northeast corner of 56th Street and 17th Avenue.

**STATUS OF PROJECT:** Project completed; poles and fixtures remain to be installed.

---

**RAILROAD QUIET ZONES STUDY**

**FUNDING: City**

**ESTIMATED CITY COST: N/A**

**COMPLETION DATE: Summer 2020**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Analyzing the Central Ave and 5th Ave crossings for removal of horns

**STATUS OF PROJECT:** Project is complete.

---

**HIKE/BIKE TRAIL RESTORATION**

**FUNDING: TBD**

**ESTIMATED COST: \$350,000**

**COMPLETION DATE: October 2020**

**STAFF CONTACT: Scott Hayden, Park & Recreation Director**

**SCOPE OF PROJECT:** Repair trail and shoreline that was damaged during the July flood event. Repair require approval from the Army Corps of Engineers.

**STATUS OF PROJECT:** Trail contractor waiting on bridge contractor finish so the final trail connections to the bridge can be completed. Project will likely be completed by mid-October.

---

*City of Kearney  
Capital Improvement Update  
October 1, 2020*

---

**8TH STREET PEDESTRIAN BRIDGE**

**FUNDING: Grant & City Sales Tax**

**ESTIMATED COST: \$275,000 (City: \$60,000)**

**COMPLETION DATE: Fall 2021**

**STAFF CONTACT: Scott Hayden, Park & Recreation Director**

**SCOPE OF PROJECT:** Construct a bridge over the NPPD Canal to connect the Kenwood School neighborhood to Yanney Park.

**STATUS OF PROJECT:** Funding from the Land & Water Conservation Grant has been delayed at the Federal Level. Thus, the project is on hold until that funding is released.

---

**PATRIOT DRIVE/BLVD. LANDSCAPING**

**FUNDING: Sales Tax**

**ESTIMATED COST: \$105,000-\$138,000**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT: Scott Hayden, Park & Recreation Director**

**SCOPE OF PROJECT:** Trees, irrigation, and seed along Patriot Drive and Patriot Blvd. on the Patriot Park property. This project is the second phase of the Patriot Drive and Boulevard construction project

**STATUS OF PROJECT:** Project has been completed.

---

**2ND AVENUE OVERPASS**

**FUNDING: NDOT Relinquishment Agreement Funds**

**ESTIMATED COST: \$1.7 – 2 million**

**COMPLETION DATE: N/A**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Structure and abutment repairs, approach, slabs, sidewalk, railing and lighting

**STATUS OF PROJECT:** Plans and specifications are scheduled to go back on the October 13 City Council meeting. Bids will be opened November 3.

---

**20TH AND AVENUE Q ASPHALT PROJECT**

**FUNDING: Special Sales Tax**

**ESTIMATED COST: \$450,000 - 575,000**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Remove existing asphalt and replace with asphalt

**STATUS OF PROJECT:** Project is complete.

---

*City of Kearney  
Capital Improvement Update  
October 1, 2020*

---

**CHERRY AVENUE PEDESTIAN BRIDGE**

**FUNDING: FEMA**

**ESTIMATED COST: \$358,130.42**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Construction of a new pedestrian bridge over north channel of the Platte River and the removal of existing bridge due to flood damage.

**STATUS OF PROJECT:** Bridge structure is completed. Final site cleanup continues.

---

**HARMON POOL WATERSLIDE RESTORATION**

**FUNDING: Sales Tax**

**ESTIMATED COST: \$184,300**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT:** Scott Hayden, Park & Recreation Director

**SCOPE OF PROJECT:** New steel structure tower and refurbish existing slide flume.

**STATUS OF PROJECT:** Project was awarded to Safe Slide Restoration of Fredericktown, Missouri. Waterslide flume has been restored and painted. Tower, stairs, and bridge are scheduled to be replaced by mid-October.

---

**DOWNTOWN ASPHALT STREET PROJECT**

**FUNDING: Sales Tax**

**ESTIMATED COST: \$447,590.00**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT:** Rod Wiederspan, Public Works Director

**SCOPE OF PROJECT:** Mill and remove 2" of old asphalt. Overlay with 2" of new asphalt

**STATUS OF PROJECT:** Milling operations are complete. Contractor has completed paving on North Railroad, 21st Street, 22nd Street, 23rd Street, and 1st Avenue from 21st Street to 23rd Street.

---

**ARBOR VIEW ESTATES**

**FUNDING: Developer Constructed**

**ESTIMATED COST: \$1,500,000**

**COMPLETION DATE: Fall 2020**

**STAFF CONTACT:** Rod Wiederspan, Public Works Director

**SCOPE OF PROJECT:** Install water sewer and paving for new subdivision

**STATUS OF PROJECT:** Intersection tie-ins and cul-de-sac bulb remain to be completed. Working on backfilling and seeding.

---

**City of Kearney  
Capital Improvement Update  
October 1, 2020**

---

**AVENUE "N" FROM 28TH to 33RD DRIVE**

**FUNDING: Special Sales Tax**

**ESTIMATED COST: \$1,200,000**

**COMPLETION DATE: N/A**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Remove and replace existing 46' wide concrete street with new 48' wide concrete street, curb gutter, and storm sewer improvements

**STATUS OF PROJECT:** Plans and specifications are scheduled to go back on the October 13 City Council meeting. Bids will be opened November 3.

---

**2ND AVENUE FROM 11TH STREET SOUTH**

**FUNDING: City**

**ESTIMATED COST: \$250,000 (State funded)**

**COMPLETION DATE: Winter 2020**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Remove exiting 2ND Avenue asphalt from 11th Street south 250' and replace it with new concrete pavement, curb and gutter.

**STATUS OF PROJECT:** Southbound lanes have been completed and the contractor is currently working on the north and south tie-ins. Once cure time has been achieved, traffic will be shifted to the west lanes and work will continue on the east lanes.

---

**31ST STREET FROM AVENUE "D" TO AVENUE "G"**

**FUNDING: City**

**ESTIMATED COST: \$1,030,000**

**COMPLETION DATE: N/A**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Remove and replace deteriorated street with new pavement, curb and gutter

**STATUS OF PROJECT:** Plans and specifications are scheduled to go back on the October 27 City Council meeting. Bids will be opened November 17 bid.

---

**PONY EXPRESS RD BETWEEN 39TH ST & SEMINOLE LN**

**FUNDING: SALES TAX**

**ESTIMATED COST: N/A**

**COMPLETION DATE: FALL 2021**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Remove and replace deteriorated street with new pavement, curb, and gutter

**STATUS OF PROJECT:** Project is currently in design.

---