



*City of Kearney  
Capital Improvement Update  
July 1, 2018*

**56TH STREET AND 17TH AVENUE IMPROVEMENTS**

**FUNDING: Bonded**

**ESTIMATED COST: \$3,885,000**

**COMPLETION DATE: Summer 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Widening of 56th Street from 6th Avenue to 19th Avenue, and widening 17th Avenue from existing 4-lane to north of 56th Street 250 feet, including a traffic signal at 56th Street and 17th Avenue intersection.

**STATUS OF PROJECT:** All paving, lane marking and street lights have been completed and the roadway has been reopened to traffic.

**FIXED BASE RADIO READ WATER METER READING**

**FUNDING: Water Revenue**

**ESTIMATED COST: \$1,500,000**

**COMPLETION DATE: Summer 2018**

**STAFF CONTACT: Tony Jelinek, Director of Utilities**

**SCOPE OF PROJECT:** Install antennae, computer hardware and software, and radio equipment to read water meters.

**STATUS OF PROJECT:** The contract for this project has been closed out. The project of installing smart point radios will continue until all existing meters can be read by radios. The project has slowed as the older meters within the system have reached their useful lifespan and now require that they be replaced along with the installation of the smart point radios. Currently the system is reading over 7,000 meters. This is over half of all the meters in place within the City's system. The plan to move an existing antenna to the proposed water tower site at 47th Street and Avenue N has been put on hold as the flag pole that was going to be used as an antenna tower was taken back by the flag pole company after many years of the city storing it after it was replaced due to defective coloring reasons. Currently the existing antennas are able to read to the installed meter radios with minimal issues and staff believes that they can work with the system as it is until the proposed water storage tower is built in the future and the antenna can be relocated at that time.

**11TH STREET: from 7th Avenue to 14th Avenue**

**FUNDING: Bonded**

**ESTIMATED COST: \$1,325,000**

**COMPLETION DATE: August 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Remove and replace the existing 46' foot wide four lane road section with new 48' foot wide concrete surface.

**STATUS OF PROJECT:** Contractor is currently working on subgrade.

*City of Kearney  
Capital Improvement Update  
July 1, 2018*

---

**PATRIOT PARK PLAYGROUND**

**FUNDING:**

**ESTIMATED COST: \$100,000**

**COMPLETION DATE: Fall 2018**

**STAFF CONTACT: Scott Hayden, Park & Recreation Director**

**SCOPE OF PROJECT:** Construction of playground at Patriot Park to be used by children when their brothers or sisters are playing ball. The playground would include sidewalks and a concrete border.

**STATUS OF PROJECT:** Staff is working through the playground vendor to determine installation dates. Equipment is expected to arrive the week of August 3. Installation must be completed by September 28.

---

**COUNTRY CLUB LANE: from 37th Street to 39th Street**

**FUNDING: Developer, City**

**ESTIMATED COST: \$420,000**

**COMPLETION DATE: August 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Extending Country Club Lane from the existing concrete north of 37th Street to 39th Street. This work involves water, storm sewer, and paving.

**STATUS OF PROJECT:** The contractor made his first mainline pour on Thursday, June 28. He is now working on the intersection tapers at 39th Street.

---

**LEFT TURN LANE MEDIAN IMPROVEMENTS**

**FUNDING: City**

**ESTIMATED COST: \$440,000**

**COMPLETION DATE: August 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Construction of raised left turning lane medians at the following locations: on 56th Street at the intersection of 17th Avenue, on 2nd Avenue at the intersection of 54th Street, and to maximize the left turn lane stacking capabilities on 2nd Avenue at the 52nd and 48th Street intersections.

**STATUS OF PROJECT:** Completed.

---

**City of Kearney  
Capital Improvement Update  
July 1, 2018**

---

**55th STREET PLACE**

**FUNDING: Developer**

**ESTIMATED COST: \$279,000.00**

**COMPLETION DATE: August 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Construction of water, sewer and paving on W 55th Street Pl, from 15th Ave west to end of cul de sac, approximately 460'.

**STATUS OF PROJECT:** The installation of underground utilities has been completed and we are currently waiting on the paving contractor to complete his portion of the project.

---

**CURB and ADA Ramp REPLACEMENT PROJECT**

**FUNDING: Special Sales Tax**

**ESTIMATED COST: \$47,232.50**

**COMPLETION DATE: September 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Replacement of curb/gutter and associated ADA ramps along 29th Street, between 2nd Avenue and 6th Avenue.

**STATUS OF PROJECT:** Project has been awarded to Nielsen Construction and is scheduled to be completed by September 2018

---

**ADA INTERSECTION RAMP IMPROVEMENTS & SIDEWALK REPLACEMENTS**

**FUNDING: Special Sales Tax**

**ESTIMATED COST: \$23,660.00**

**COMPLETION DATE: September 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Installation of ADA curb ramps at various intersections between 31st Street and 37th Street north to south and B Avenue to E Avenue east to west. There are approximately 13 intersections in total.

**STATUS OF PROJECT:** The contractor is currently working on the construction of the ramps at these locations.

---

**11th AVENUE**

**FUNDING: District**

**ESTIMATED COST: \$270,000.00**

**COMPLETION DATE: November 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Construct 36' foot wide concrete street including storm sewer, water main, curb and gutter.

**STATUS OF PROJECT:** A pre-construction meeting will be held on Friday, June 29.

---

*City of Kearney  
Capital Improvement Update  
July 1, 2018*

---

**2ND AVENUE TRAFFIC SIGNAL IMPROVEMENTS**

**FUNDING: City**

**ESTIMATED COST: \$150,000.00**

**COMPLETION DATE: 2018**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Install protected left turn arrow on existing traffic signals at 48th, 52nd, and 56th Streets.

**STATUS OF PROJECT:** We are in the process of finalizing the order for the materials needed at these intersections. A proposal has been requested from O&A for the evaluation on needed poles and mast arms on 48th and 52nd intersection, as well as synchronization timings.

---

**HIGHWAY 30 (COLLEGE CURVES)**

**FUNDING: 90% State Safety Funds & 10% City**

**ESTIMATED COST: \$2,000,000**

**COMPLETION DATE: 2019**

**STAFF CONTACT: Rod Wiederspan, Director of Public Works**

**SCOPE OF PROJECT:** Eliminate the left turn movements onto Hwy. 30 at 9th Avenue, install medians across the 6th and 8th Avenue intersections, install left turn lanes at 7th Avenue, move the pedestrian signal at 12th Avenue west to a midblock location, eliminate access onto Hwy. 30 from the south at 9th Avenue, and extend a left turn lane off of Hwy. 30 onto 9th Avenue on the north.

**STATUS OF PROJECT:** The project bid is scheduled to be let in August 2018 for construction in 2019

---

**17th STREET AND AVENUE P MARLATT SUBDIVISION**

**FUNDING: District / CRA**

**ESTIMATED COST: \$610,000.00**

**COMPLETION DATE: 2019**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Construct water, sewer, and paving to serve Habitat for Humanity Subdivision

**STATUS OF PROJECT:** Project is in the design phase. Preliminary design due 6/29/18; Final design due July 17, 2018; Taken to Council to approve plans and specs July 24, 2018.

---

*City of Kearney  
Capital Improvement Update  
July 1, 2018*

---

**NORTHRIDGE ESTATES – 54th Street, 17th Ave PI, 18th Ave PI**

**FUNDING: District**

**ESTIMATED COST: \$700,000.00**

**COMPLETION DATE: 2019**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** Construction of water, sewer and paving infrastructure for the Northridge Estates residential subdivision addition. Location includes beginning at the current terminus of 54th Street west of 17th Avenue and extending it west to the city limits approximately 400'. Additionally, adding two cul-de-sac's to the south of 54th St. known as 17th Avenue Place and 18th Avenue Place.

**STATUS OF PROJECT:** We are currently working with the requested project engineer, Brungardt Engineering on the creation of the water, sewer and paving districts.

---

**19th STREET**

**FUNDING: District**

**ESTIMATED COST: \$55,000.00**

**COMPLETION DATE: 2019**

**STAFF CONTACT: Rod Wiederspan, Public Works Director**

**SCOPE OF PROJECT:** A district was requested for the completion of paving on the current gravel portion of 19th Street from 1st Avenue approximately 150' west.

**STATUS OF PROJECT:** Currently working with Miller & Associates Engineering on the creation of the 19th Street paving district.

---