



*City of Kearney
Capital Improvement Update
December 1, 2018*

56TH STREET AND 17TH AVENUE IMPROVEMENTS

FUNDING: Bonded

ESTIMATED COST: \$3,885,000

COMPLETION DATE: Winter 2018

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Widening of 56th Street from 6th Avenue to 19th Avenue, and widening 17th Avenue from existing 4-lane to north of 56th Street 250 feet, including a traffic signal at 56th Street and 17th Avenue intersection.

STATUS OF PROJECT: NPPD has installed all of the street lights on 17th Avenue south of 56th Street, and only have the street lights north of 56th Street left to install.

11TH STREET: from 7th Avenue to 14th Avenue

FUNDING: Bonded

ESTIMATED COST: \$1,325,000

COMPLETION DATE: December 2018

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Remove and replace the existing 46' foot wide four lane road section with new 48' foot wide concrete surface.

STATUS OF PROJECT: This project has been completed except the installation of street lights by NPPD.

PATRIOT PARK PLAYGROUND

FUNDING: Park Development Fund

ESTIMATED COST: \$100,000

COMPLETION DATE: Fall 2018

STAFF CONTACT: Scott Hayden, Park & Recreation Director

SCOPE OF PROJECT: Construction of playground at Patriot Park to be used by children when their brothers or sisters are playing ball. The playground would include sidewalks and a concrete border.

STATUS OF PROJECT: Project has been completed.

COUNTRY CLUB LANE: from 37th Street to 39th Street

FUNDING: Developer, City

ESTIMATED COST: \$420,000

COMPLETION DATE: December 2018

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Extending Country Club Lane from the existing concrete north of 37th Street to 39th Street. This work involves water, storm sewer, and paving.

STATUS OF PROJECT: We are waiting for NPPD to install the street light.

*City of Kearney
Capital Improvement Update
December 1, 2018*

CURB and ADA Ramp REPLACEMENT PROJECT

FUNDING: Special Sales Tax

ESTIMATED COST: \$47,232

COMPLETION DATE: Spring 2019

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Replacement of curb/gutter and associated ADA ramps along 29th Street, between 2nd Avenue and 6th Avenue.

STATUS OF PROJECT: Nielsen Construction has completed the curb and gutter replacement and will be working on final ADA ramp repairs next spring.

11th AVENUE

FUNDING: District

ESTIMATED COST: \$270,000

COMPLETION DATE: December 2018

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Construct 36' foot wide concrete street including storm sewer, water main, curb and gutter.

STATUS OF PROJECT: Contractor has completed his portion of the project and opened it to traffic. NPPD still needs to install the street lighting.

Downtown Improvements - Phase II

FUNDING: CDBG Grant and Special Sales Tax

ESTIMATED COST: \$700,000

COMPLETION DATE: November 2018

STAFF CONTACT: Eric Hellriegel, Assistant City Manager

SCOPE OF PROJECT: Phase II improvements will primarily involve sidewalk removal & replacement, pedestrian light replacement, installation of in ground planter beds, installation of underground irrigation, and a new electrical service near 24th and Central. The majority of this work will be focused from 22nd Street south to North Railroad Street on Central Avenue.

STATUS OF PROJECT: A final walkthrough was held on November 29, 2018 with the contractor and engineer of the project.

2ND AVENUE TRAFFIC SIGNAL IMPROVEMENTS

FUNDING: City

ESTIMATED COST: \$150,000

COMPLETION DATE: 2018

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Install protected left turn arrow on existing traffic signals at 48th, 52nd, and 56th Streets.

STATUS OF PROJECT: New poles with 40' mast arms are being ordered for 48th and 52nd Streets.

*City of Kearney
Capital Improvement Update
December 1, 2018*

PIONEER PARK SHELTER:

FUNDING: City & Donation

ESTIMATED COST: \$35,000 (\$15,000 donation by Sertoma Club)**COMPLETION DATE:** Spring 2018

STAFF CONTACT: Scott Hayden, Park & Recreation Director

SCOPE OF PROJECT: Replace existing shelter is at the end of its lifespan with a new shelter, grills, drinking fountain, and access pathway. Staff is utilizing a committee from the Pioneer Park Neighborhood Association to assist with selection of shelter design and amenities.

STATUS OF PROJECT: Shelter has been installed. In the spring, a grill will be installed as well as a pathway leading to the shelter.

BRAD BOWMAN ACCESS. SPORTS FIELD AT PATRIOT PARK FUNDING: City, Donations, Grants

ESTIMATED COST: \$466,000

COMPLETION DATE: Winter 2018

STAFF CONTACT: Scott Hayden, Park & Recreation Director

SCOPE OF PROJECT: Construction of a baseball/softball/soccer field to be accessible to those with special needs.

STATUS OF PROJECT: Synthetic turf has been installed and perimeter concrete work has been completed. Fence fabric, dugout shelters and spectator shade awnings to be installed in the upcoming weeks. Weather permitting; the contractor hopes to complete the field this year.

MEMORIAL FIELD BALLFIELD LIGHTS

FUNDING: Special Sales Tax

ESTIMATED COST: \$350,000

COMPLETION DATE: Feb. 2019

STAFF CONTACT: Scott Hayden, Park & Recreation Director

SCOPE OF PROJECT: Removal of existing ballfield lights and poles, and replacing with new LED lights and taller, galvanized poles.

STATUS OF PROJECT: Musco LED lights will be used for the ball field. Ensley Electric was low bid for the installation. Installation expected between December-January.

*City of Kearney
Capital Improvement Update
December 1, 2018*

HIGHWAY 30 (COLLEGE CURVES)

FUNDING: 90% State Safety Funds & 10% City

ESTIMATED COST: \$2,000,000

COMPLETION DATE: 2019

STAFF CONTACT: Rod Wiederspan, Director of Public Works

SCOPE OF PROJECT: Eliminate the left turn movements onto Hwy. 30 at 9th Avenue, install medians across the 6th and 8th Avenue intersections, install left turn lanes at 7th Avenue, move the pedestrian signal at 12th Avenue west to a midblock location, eliminate access onto Hwy. 30 from the south at 9th Avenue, and extend a left turn lane off of Hwy. 30 onto 9th Avenue on the north.

STATUS OF PROJECT: The project bid was awarded to Paulsen Construction for construction in 2019.

17th STREET AND AVENUE P MARLATT SUBDIVISION

FUNDING: District / CRA

ESTIMATED COST: \$610,000

COMPLETION DATE: 2019

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Construct water, sewer, and paving to serve Habitat for Humanity Subdivision

STATUS OF PROJECT: Water and sewer has been installed.

NORTHRIDGE ESTATES – 54th Street, 17th Ave Pl, 18th Ave Pl

FUNDING: District

ESTIMATED COST: \$700,000

COMPLETION DATE: 2019

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: Construction of water, sewer and paving infrastructure for the Northridge Estates residential subdivision addition. Location includes beginning at the current terminus of 54th Street west of 17th Avenue and extending it west to the city limits approximately 400'. Additionally, adding two cul-de-sac's to the south of 54th St. known as 17th Avenue Place and 18th Avenue Place.

STATUS OF PROJECT: A delivery order was issued to Brungardt Engineering for the project design.

19th STREET

FUNDING: District

ESTIMATED COST: \$55,000

COMPLETION DATE: 2019

STAFF CONTACT: Rod Wiederspan, Public Works Director

SCOPE OF PROJECT: A district was requested for the completion of paving on the current gravel portion of 19th Street from 1st Avenue approximately 150' west.

STATUS OF PROJECT: Districts were repealed and are currently being recreated under the gravel street program.

*City of Kearney
Capital Improvement Update
December 1, 2018*

Central Kearney Sidewalks

FUNDING: CDBG Grant and Special Sales Tax

ESTIMATED COST: \$700,000

COMPLETION DATE: 2019

STAFF CONTACT: Eric Hellriegel, Assistant City Manager

SCOPE OF PROJECT: Construction of 58,000 S.F. of sidewalks and installing 65 detectable ADA warning panels from 16th Street north to South Railroad Street, and Avenue C west to 2nd Avenue.

STATUS OF PROJECT: The project is currently in the bidding phase at this time. Bids are due to the City's Clerk's office on Tuesday, December 4, and will likely be awarded at the December 11, 2018 City Council meeting.
